STATION LOCATION

SAN DIEGO, CALIFORNIA

LOCATION	OCCUPIED FROM	OCCUPIED TO	AIRLINE DISTANCES AND DIRECTIONS FROM PREVIOUS LOCATION	LATITUDE NORTH	LONGITUDE WEST	ELEVATION ABOVE SEA LEVEL: GROUND TEMPERATURE	ELEVATION ABOVE GROUND: SITE	WIND INSTRUMENTS	EXTREME THERMOMETERS	PSYCHROMETER	SUNSHINE SWITCH	TIPPING BUCKET RAIN GAGE	WEIGHING RAIN GAGE	8 INCH RAIN GAGE	HYGROTHERMOMETER	AUTOMATIC OBSERVING EQUIPMENT *	* Type M = AMOS T = AUTOB S = ASOS W = AWOS	REMARKS
CITY																		
Daugherty Building Broadway Between 3rd and 4th Streets	10/25/71	10/30/75		32E 43'	117E10'	43	39	20	19				4					Broadway formerly named "D" Street.
Horton Bank Building Broadway at 3rd	10/30/75	4/24/78	100 ft. W	32E 43'	117E10'	45	60	65	64				42					
Broadway at 5th	4/24/78	4/01/86	500 ft. E	32E 43'	117E10'	49	49	20	19				30					
Horton Bank Building Broadway at 3rd	4/01/86	1/01/89	500 ft. W	32E 43'	117E10'	45	60	65	64				42					
Greely-Nesmith Building 5th Between E & F Sts.	1/01/89	5/01/95	900 ft. SE	32E 43'	117E10'	44	85	73	72				66					
Cole Building 5th & G Streets	5/01/95	5/01/97	500 ft.SSW	32E 43'	117E10'	35	70	59	58				52					SW to SE winds affected by higher building.
McNeece Building 5th & F Streets	5/01/97	4/01/13	300 ft. N	32E 43'	117E10'	40	102	94	93		a86		86					a - Installed 1898.
U.S. Post Office & Court House Building F between Union & State Streets	4/01/13	2/01/40	1500 ft. W	32E 43'	117E10'	26	70	62	61		55		55					
AIRPORT																		
Lindbergh Municipal AP 1.5 mi. NW of City Office	1/15/30	8/19/32		32E 44'	117E10'	19	24	6	5									s - Standby.
Lindbergh Field Municipal Airport	8/19/32	8/13/69	100 ft. NW	32E 44'	117E10'	d13	b21	20	19		27		27	c5				b - 47 ft. to 12/18/36 and 63 ft. to 2/1/61. c - Commissioned 1600 ft. SSW of Administration Building 2/1/61. d - 19 ft. to 2/1/61.
Port of San Diego General Aviation Bldg. Lindbergh Field	8/13/69	Present	200 ft. N	32E 44'	117E10'	13	20	s37	s36	49	36	NA	s35	e5 f5	NA			e - 3300 ft. WNW of previous site (moved 2/17/69). f - Type change 8/12/85.